Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 1.1 Depth = 80"

Total Weight of sample	=	493
Weight Retained on 2 mm Sieve	=	121
Weight % Coarse Fragement (If above 75%, do not use this method)	=	25%
Wet Weight	=	40 g
Oven Dry Weight	=	31 g

Hydrometer Calibration

Rc	=	6
Temperature	=	65 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	9.4
R2	=	15.5	R2'	=	8.9
2 Hour	=	10	2 Hour'	=	3.4

Percent Sand	=	70.5 %
Percent Clay	=	11.0 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	9.4
R2	=	16	R2'	=	9.4
2 Hour	=	10	2 Hour'	=	3.4

Percent Sand	=	69.7 %
Percent Clay	=	11.0 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	23	24
Weight of soil retained on 0.045 mm Sieve (No.325)	=	7	8
Weight of soil retained on 0.25mm Sieve (No. 60)	=	16	16
% Fine Plus Very Fine Sand	=	30.43%	33.33%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date : 3.4.20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Assoiciates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 1.3 Depth = 80"

Total Weight of sample	=	557
Weight Retained on 2 mm Sieve	=	103
Weight % Coarse Fragement (If above 75%, do not use this method)	=	18%
Wet Weight	=	40 g
Oven Dry Weight	=	33 g
Hydrometer Calibration		
Rc	=	6
Temperature	=	65 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	15.5	R1'	=	8.9
R2	=	15.5	R2'	=	8.9
2 Hour	=	9.5	2 Hour'	=	2.9

Percent Sand = 73.0 %
Percent Clay = 8.8 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	9.4
R2	=	15.5	R2'	=	8.9
2 Hour	=	10	2 Hour'	=	3.4

Percent Sand = 72.3 %
Percent Clay = 10.3 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	26	25
Weight of soil retained on 0.045 mm Sieve (No.325)	=	8	8
Weight of soil retained on 0.25mm Sieve (No. 60)	=	18	17
% Fine Plus Very Fine Sand	=	30.77%	32.00%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date : 3.4.20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Associates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116 | Job Number: 2001MNT
Lot: 47 | Client: Mortezai
Municipality: Mendham | Date Collected: 2/25/2020
County: Morris

Sample Identification: Soil Log 2.1 | Depth = 80"

Total Weight of sample	=	493
Weight Retained on 2 mm Sieve	=	87
Weight % Coarse Fragement (If above 75%, do not use this method)	=	18%
Wet Weight	=	40 g
Oven Dry Weight	=	32 g

Hydrometer Calibration

Rc	=	6
Temperature	=	69 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.2
R2	=	16	R2'	=	10.2
2 Hour	=	10	2 Hour'	=	4.2

Percent Sand = 68.1 %
Percent Clay = 13.1 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.2
R2	=	16	R2'	=	10.2
2 Hour	=	10	2 Hour'	=	4.2

Percent Sand = 68.1 %
Percent Clay = 13.1 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	24	25
Weight of soil retained on 0.045 mm Sieve (No.325)	=	7	7
Weight of soil retained on 0.25mm Sieve (No. 60)	=	17	18
% Fine Plus Very Fine Sand	=	29.17%	28.00%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act
(N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date: 3-4-20
Michael K. Ford NJPE No. 34722
Van Cleef Engineering Assoiciates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 2.1 Depth = 80"

Total Weight of sample	=	587
Weight Retained on 2 mm Sieve	=	102
Weight % Coarse Fragement (If above 75%, do not use this method)	=	17%
Wet Weight	=	40 g
Oven Dry Weight	=	34 g
Hydrometer Calibration		
Rc	=	6
Temperature	=	69 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.2
R2	=	16	R2'	=	10.2
2 Hour	=	10	2 Hour'	=	4.2

Percent Sand = 70.0 %
Percent Clay = 12.4 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.2
R2	=	16	R2'	=	10.2
2 Hour	=	10	2 Hour'	=	4.2

Percent Sand = 70.0 %
Percent Clay = 12.4 %

Sieve Analysis		Sample A	Sample B
Weight of dried soil (grams)	=	25	24
Weight of soil retained on 0.045 mm Sieve (No.325)	=	6	6
Weight of soil retained on 0.25mm Sieve (No. 60)	=	19	18
% Fine Plus Very Fine Sand	=	24.00%	25.00%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date : 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Assoiciates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 3.1 Depth = 80"

Total Weight of sample	=	701
Weight Retained on 2 mm Sieve	=	124
Weight % Coarse Fragement (If above 75%, do not use this method)	=	18%
Wet Weight	=	40 g
Oven Dry Weight	=	35 g

Hydrometer Calibration

Rc	=	5.5
Temperature	=	69 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	15	R1'	=	9.7
R2	=	15	R2'	=	9.7
2 Hour	=	8.5	2 Hour'	=	3.2

Percent Sand = 72.3 %
Percent Clay = 9.1 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	15	R1'	=	9.7
R2	=	15	R2'	=	9.7
2 Hour	=	9	2 Hour'	=	3.7

Percent Sand = 72.3 %
Percent Clay = 10.6 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	26	25
Weight of soil retained on 0.045 mm Sieve (No.325)	=	6	6
Weight of soil retained on 0.25mm Sieve (No. 60)	=	20	19
% Fine Plus Very Fine Sand	=	23.08%	24.00%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act
(N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date: 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Assoiciates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 3.1 Depth = 85"

Total Weight of sample	=	497
Weight Retained on 2 mm Sieve	=	98
Weight % Coarse Fragement (If above 75%, do not use this method)	=	20%
Wet Weight	=	40 g
Oven Dry Weight	=	36 g
Hydrometer Calibration		
Rc	=	5.5
Temperature	=	69 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	19.5	R1'	=	14.2
R2	=	19	R2'	=	13.7
2 Hour	=	10	2 Hour'	=	4.7

Percent Sand = 61.3 %
Percent Clay = 13.1 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	19	R1'	=	13.7
R2	=	19	R2'	=	13.7
2 Hour	=	10	2 Hour'	=	4.7

Percent Sand = 61.9 %
Percent Clay = 13.1 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	24	25
Weight of soil retained on 0.045 mm Sieve (No.325)	=	8	8
Weight of soil retained on 0.25mm Sieve (No. 60)	=	16	17
% Fine Plus Very Fine Sand	=	33.33%	32.00%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A **Class** = K3
Sample B **Class** = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date: 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Associates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 4.1 Depth = 88"

Total Weight of sample	=	387
Weight Retained on 2 mm Sieve	=	45
Weight % Coarse Fragement (If above 75%, do not use this method)	=	12%
Wet Weight	=	40 g
Oven Dry Weight	=	32 g
Hydrometer Calibration		
Rc	=	5.5
Temperature	=	70 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	20	R1'	=	14.9
R2	=	20	R2'	=	14.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand = 53.4 %
Percent Clay = 15.3 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	20	R1'	=	14.9
R2	=	20	R2'	=	14.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand = 53.4 %
Percent Clay = 15.3 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	26	26
Weight of soil retained on 0.045 mm Sieve (No.325)	=	14	14
Weight of soil retained on 0.25mm Sieve (No. 60)	=	12	12
% Fine Plus Very Fine Sand	=	53.85%	53.85%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K2
Sample B Class = K2

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act
(N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date : 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Associates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 4.3A Depth = 80"

Total Weight of sample	=	501
Weight Retained on 2 mm Sieve	=	78
Weight % Coarse Fragement (If above 75%, do not use this method)	=	16%
Wet Weight	=	40 g
Oven Dry Weight	=	35 g

Hydrometer Calibration

Rc	=	5.5
Temperature	=	70 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	15.5	R1'	=	10.4
R2	=	15.5	R2'	=	10.4
2 Hour	=	9.5	2 Hour'	=	4.4

Percent Sand = 70.3 %
Percent Clay = 12.6 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.9
R2	=	16	R2'	=	10.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand = 68.9 %
Percent Clay = 14.0 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	31	30
Weight of soil retained on 0.045 mm Sieve (No.325)	=	13	13
Weight of soil retained on 0.25mm Sieve (No. 60)	=	18	17
% Fine Plus Very Fine Sand	=	41.94%	43.33%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date: 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Assoiciates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 5.1A Depth = 80"

Total Weight of sample	=	437
Weight Retained on 2 mm Sieve	=	102
Weight % Coarse Fragement (If above 75%, do not use this method)	=	23%
Wet Weight	=	40 g
Oven Dry Weight	=	35 g

Hydrometer Calibration

Rc	=	5.5
Temperature	=	70 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.9
R2	=	16	R2'	=	10.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand = 68.9 %
Percent Clay = 14.0 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.9
R2	=	16	R2'	=	10.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand = 68.9 %
Percent Clay = 14.0 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	28	29
Weight of soil retained on 0.045 mm Sieve (No.325)	=	11	12
Weight of soil retained on 0.25mm Sieve (No. 60)	=	17	17
% Fine Plus Very Fine Sand	=	39.29%	41.38%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date: 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Associates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116 | Job Number: 2001MNT
Lot: 47 | Client: Mortezai
Municipality: Mendham | Date Collected: 2/25/2020
County: Morris

Sample Identification: Soil Log 5.2 | Depth = 80"

Total Weight of sample	=	450
Weight Retained on 2 mm Sieve	=	112
Weight % Coarse Fragement (If above 75%, do not use this method)	=	25%
Wet Weight	=	40 g
Oven Dry Weight	=	36 g
Hydrometer Calibration		
Rc	=	5.5
Temperature	=	70 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.9
R2	=	16.5	R2'	=	11.4
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand = 69.0 %
Percent Clay = 13.6 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16	R1'	=	10.9
R2	=	16	R2'	=	10.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand = 69.7 %
Percent Clay = 13.6 %

Sieve Analysis		Sample A	Sample B
Weight of dried soil (grams)	=	28	28
Weight of soil retained on 0.045 mm Sieve (No.325)	=	10	10
Weight of soil retained on 0.25mm Sieve (No. 60)	=	18	18
% Fine Plus Very Fine Sand	=	35.71%	35.71%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date : 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Associates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 6.1 Depth = 80"

Total Weight of sample	=	427
Weight Retained on 2 mm Sieve	=	99
Weight % Coarse Fragement (If above 75%, do not use this method)	=	23%
Wet Weight	=	40 g
Oven Dry Weight	=	34 g

Hydrometer Calibration

Rc	=	5.5
Temperature	=	70 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	18	R1'	=	12.9
R2	=	18	R2'	=	12.9
2 Hour	=	11	2 Hour'	=	5.9

Percent Sand = 62.1 %
Percent Clay = 17.4 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	18	R1'	=	12.9
R2	=	18.5	R2'	=	13.4
2 Hour	=	11	2 Hour'	=	5.9

Percent Sand = 61.3 %
Percent Clay = 17.4 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	25	26
Weight of soil retained on 0.045 mm Sieve (No.325)	=	9	10
Weight of soil retained on 0.25mm Sieve (No. 60)	=	16	16
% Fine Plus Very Fine Sand	=	36.00%	38.46%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date: 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Associates

Form 3C- Soil Permeability Calss Rating

Van Cleef ENGINEERING ASSOCIATES

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Soil Log 6.2A Depth = 80"

Total Weight of sample	=	502
Weight Retained on 2 mm Sieve	=	139
Weight % Coarse Fragement (If above 75%, do not use this method)	=	28%
Wet Weight	=	40 g
Oven Dry Weight	=	36 g

Hydrometer Calibration

Rc	=	5.5
Temperature	=	70 °F

Sample A					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	16.5	R1'	=	11.4
R2	=	17	R2'	=	11.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand	=	67.6 %
Percent Clay	=	13.6 %

Sample B					
Hydrometer Readings @ 40 Sec.			Corrected Hydrometer readings		
R1	=	17	R1'	=	11.9
R2	=	17	R2'	=	11.9
2 Hour	=	10	2 Hour'	=	4.9

Percent Sand	=	66.9 %
Percent Clay	=	13.6 %

Sieve Analysis

		Sample A	Sample B
Weight of dried soil (grams)	=	28	28
Weight of soil retained on 0.045 mm Sieve (No.325)	=	11	10
Weight of soil retained on 0.25mm Sieve (No. 60)	=	17	18
% Fine Plus Very Fine Sand	=	39.29%	35.71%

If % Greater than 50%, adjust permeability class to the next slowest class

Sample A Class = K3
Sample B Class = K3

I hereby certify that the information furnished on form 3C of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer Michael K. Ford Date: 3-4-20

Michael K. Ford NJPE No. 34722
Van Cleef Engineering Associates



Adapted from N.N. Hantzsche et al. (1982) Soil Textural Analysis for Onsite Sewage Disposal Evaluation, Proc. 3rd Nat. Symposium on Individual and Small Community Sewage Treatment, Am. Soc. Agric. Eng., St. Joseph, Michigan

Figure 6. Soil Permeability/Textural Triangle

Van Cleef
ENGINEERING ASSOCIATES

Form 3b. Tube Permeameter Test Data

Block: 116
Lot: 47
Municipality: Mendham
County: Morris

Job Number: 2001MNT
Client: Mortezai
Date Collected: 2/25/2020

Sample Identification: Rain Garden

Material Tested: Native Soil Depth = 24"

Type of Sample: ____ Undisturbed X Disturbed

Sample Dimensions:	Replicate A	Replicate B
Inside radius of Sample Tube, R, in cm. =	2.38	2.38
Length of Sample in inches =	4.50	4.50

Bulk density determination (Disturbed Samples Only) :	A	B
Sample Weight, grams =	252	250
Sample Volume, Cubic centimeters (cc) =	203	203
Bulk Density, grams/cc =	**1.24**	**1.23**

Standpipe Used: ____ No XX Yes, Internal Radius, r , in cm. =

A	B
0.476 (3/8" ID)	0.476 (3/8" ID)

Height of water level, in inches:	A	B
At the beginning of each test interval, H1 =	17.00	17.00
At the end of each test interval, H2 =	12.00	12.00

Rate of Water Level Drop:

Replicate A		Replicate B	
Time for Water Drop	Length of test (minutes) t	Time for Water Drop	Length of test (minutes) t
5	2.850	5	3.214
5	2.933	5	3.347
5	3.012	5	3.521

Calculation of Permeability:

K = 60 x (L/t) x (r2/R2) x Ln (H1/H2) =	A	B
	1.3 in/hr	**1.1** in/hr

Defects in Sample:

XX	None	____	Cracks	____	Worm Channels
____	Large Gravel	____	Large Roots	____	Root Channels
____	Dry soil	____	Smearing	____	Compaction
____	Soil/Tube contact				Other

I hereby certify that the information furnished on form 3b of this application is true and accurate.
I am aware that falsification of this data is a violation of the Water Pollution Control Act (N.J.S.A. 58:10A-1 et seq.) and is subject to the penalities as prescribed in N.J.A.C. 7:14-8.

Signature of Professional Engineer: Michael K. Ford Date: 3.4.20

Michael K. Ford NJPE No. 34722

F:\Jobfile\2001MNT\ENG\COR\Reports\2001MNT Tube Perm Test.xls